

ASHBY PRECISION ENGINEERING DRAYTON LTD

Unit 31, Nuffield Centrum
 Nuffield Way
 Abingdon
 Oxon OX14 1RL

Telephon Number: 01235 531279

Fax Number: 01235 535801

Component Quality Check For Part: DSD0077-33

LLT: 7038

Item Description: LLT 600 DIKEG 1.6m + FLEX 2.5m

Item Revision: 07

TEST RESULTS		Initials	Date
Leak Test		<i>[Signature]</i>	28.3.17
Pumped and Baked To OIS LLT Syphon Pump / Bake / Test Work Instruction		<i>[Signature]</i>	— " —
Motor Check If Applicable			
Flow Check @ 4.2k	5.5LPM	<i>[Signature]</i>	29.3.17
Cleanliness Check		<i>[Signature]</i>	— " —

Checks	Ashby Pre-Delivery		OI Pre-use	
	Initial	Date	Initial	Date
Is The Valve + Needle Correctly Aligned On The Elbow	<i>[Signature]</i>	29.3.17		
Are The Legs Straight	<i>[Signature]</i>	— " —		
Are The Legs Correctly Aligned	<i>[Signature]</i>	— " —		
Is There Any Impact Damage To The Legs Or The Flex	<i>[Signature]</i>	— " —		
Is The Backing Ring Square	<i>[Signature]</i>	— " —		
Is The Needle Valve Running Smoothly	<i>[Signature]</i>	— " —		
Are The Valve Covers In Place	<i>[Signature]</i>	— " —		
Is The Shipping Box In Good Condition	<i>[Signature]</i>	— " —		

Checks To Be Completed Upon Failure Of The Syphon	OI Post-Use		Ashby Post-Use	
	Initial	Date	Initial	Date
Is The Valve + Needle Correctly Aligned On The Elbow				
Are The Legs Straight				
Are The Legs Correctly Aligned				
Is There Any Impact Damage To The Legs Or The Flex				
Is The Backing Ring Square				
Is The Needle Valve Running Smoothly				
Are The Valve Covers In Place				
Is The Shipping Box In Good Condition				